

SR-444 Bridge Repair

CNU213



Bridge 1 (LM 1.46) over Clear Prong Creek
Bridge 2 (LM 6.74) over Fork Creek

Scope of Work

1. Scarify bridge deck utilizing hydro demolition.
2. Repair deteriorated areas of concrete in substructure and railing.
3. Blast clean and paint existing structural steel
4. Place 1.5" epoxy polymer concrete overlay over entire deck
5. Pressure wash and texture coat all exposed concrete surfaces including bents, abutments, wingwalls, parapets, and deck overhangs. (Parapet shall be white, all other surfaces shall be mountain grey)
6. Clean bridge drains
7. Construct asphalt pavement transitions at the beginning and end of bridge
8. Place new rumble strips, snowplowable markers, pavement markings, and signs

Project Details

Awarded in May to Mid-State Construction, Inc.

Bid Cost of \$744,317.73

Completion Date - April 30th, 2021

Managed by Blount Co. Const. Office; Project Supervisor Alan Hull

Project Schedule

Typical Work Week for Contractor will be Monday thru Friday
6:00 AM - 6:00 PM

Contractor intends to have two crews onsite and work being performed on both bridges concurrently

Upcoming Activities:

July, 31st	Signs Staked
August, 7th	Signs Installed
August, 10th	Signals Installed on Flash
August, 17th	Install Lane Closure for Phase 1
January, 6th	Complete Phase 1 / Begin Phase 2
April, 29th	Complete Phase 2

